

ABC INTERNATIONAL SCHOOL

Powai, Mumbai – Maharashtra | IB & CBSE

FACILITIES MANAGEMENT

Complete Operations Dataset & Chatbot Knowledge Base

Generated: May 22, 2026 | Academic Year 2024–25

Document No: PIS-PWI-FM-2025-001 | Version 1.0 | CONFIDENTIAL

School	ABC International School – Powai Campus
Location	ABC International School, Central Avenue, Hiranandani Gardens, Powai, Mumbai – 400 076
Board	IB (PYP/MYP/DP) & CBSE
Establishment	1927 (ABC Group) Powai Campus est. 2004
Total Area	Approx. 3.2 acres 4 storey academic block + Sports block
Student Strength	Approx. 2,800 students (Pre-Primary to Grade 12)
Staff	Approx. 350 (Teaching + Non-Teaching + Support)
Document Scope	Facilities Management – All 9 Operational Sub-domains
Prepared By	Facilities & Operations Department
Contact	facilities@ABCpowai.edu.in +91-22-2579-XXXX

TABLE OF CONTENTS

#	Document / Section	Page
1	Cleaning Standard Operating Procedure (SOP)	3
2	Housekeeping Checklists	5
3	Pest Control Records	7
4	Water Quality Reports	9
5	Electrical Maintenance Logs	11
6	Generator Maintenance Logs	13
7	Lift / Elevator Inspection Certificates	15
8	Classroom Inspection Checklists	17
9	Facility Repair Logs	19
10	Chatbot Q&A Knowledge Base	21

1. CLEANING STANDARD OPERATING PROCEDURE (SOP)

Document Ref: PIS-PWI-SOP-CLN-001 | Effective Date: 01 April 2024 | Review Date: 31 March 2025

Approved By: Mr. Rajesh Nair, Facilities Manager | Version: 3.2

1.1 Purpose & Scope

This SOP defines the cleaning protocols for all areas of ABC International School, Powai campus including classrooms, laboratories, washrooms, corridors, administrative areas, canteen, sports facilities, and outdoor premises. It applies to all in-house housekeeping staff and contracted cleaning agencies.

1.2 Cleaning Frequency Matrix

Area / Zone	Frequency	Method	Chemicals Used	Responsible
Classrooms (Grades 1–12)	2× daily (pre-school & post-school)	Sweep + Mop + Dust	Phenyl solution 1:20	Zone A Team
Pre-Primary Classrooms	3× daily + spot clean	Mop + Disinfect	Child-safe disinfectant (Dettol)	Zone B Team
Science Labs (Chem/Bio/Phy)	After each lab session	Dry sweep + Damp mop	Neutral detergent + Hypochlorite 1:10	Lab Attendant + Housekeeping
Computer Labs	Daily (post-session)	Dry dust + Mop	Anti-static spray on equipment	IT Attendant
Washrooms (Boys & Girls)	Every 2 hours during school hours	Disinfect + Mop	Toilet cleaner (Harpic), Phenyl	Washroom Duty Staff
Staff Washrooms	3× daily	Scrub + Disinfect	Harpic + Lysol	Dedicated Staff
Canteen & Kitchen	Before & after each meal	Hot water wash + Sanitize	Food-grade sanitizer NSF-approved	Canteen Contractor + HK
Corridors & Lobbies	Continuous + 2× mop	Sweep + Wet mop	Phenyl 1:30	Corridor Team
Administrative Block	Daily morning	Dust + Mop + Vacuum	Multi-surface cleaner	Admin HK Staff
Library	Daily morning + post-use	Dust shelves + Dry mop	Anti-static duster	Library Attendant
Assembly Hall / Auditorium	Daily + post-event deep clean	Vacuum + Mop + Stage wipe	Neutral cleaner	Events + HK Team
Sports Hall / Gymnasium	Post-session daily	Dry sweep + Damp mop	Floor-specific cleaner	Sports Block Team
Swimming Pool Deck	Daily	Pressure wash	Chlorine-based cleaner	Pool Contractor
Staircases & Lift Lobbies	4× daily	Sweep + Mop	Phenyl solution	Floor-wise Teams
Parking Area	Daily morning	Blower + Manual sweep	Water jet (weekly)	Outdoor Team
Terrace & Roof	Weekly	Broom sweep	Nil	Maintenance Staff

1.3 Daily Cleaning Schedule – Weekday

Time Slot	Activity	Area Coverage	Staff Deployed
05:30 – 07:00	Pre-opening deep sweep & mop	Corridors, Lobby, Admin, Canteen	10 staff
07:00 – 07:45	Classroom wipe-down (desks, boards, fanills)	Classrooms Grades 1–12	8 staff
08:00 – 08:30	Washroom first round cleaning & replenish	Washrooms (18 nos.)	6 staff
10:00 – 10:30	Recess spot-cleaning – canteen & corridors	Canteen, Ground floor corridor	4 staff
12:30 – 13:00	Lunch-break washroom + canteen clean	Canteen, all washrooms	8 staff
14:00 – 14:30	Corridor & lobby mid-day mop	All floors	4 staff
16:00 – 17:30	Post-school deep clean – classrooms	All classrooms, labs	12 staff
17:30 – 18:30	Washroom end-of-day scrub + disinfect	All washrooms	6 staff

Time Slot	Activity	Area Coverage	Staff Deployed
18:30 – 19:30	Canteen & kitchen deep clean	Canteen, kitchen, storage	Canteen contractor (5 staff)
19:30 – 20:00	Final inspection & supervisor sign-off	All areas	Supervisor

1.4 Approved Chemicals & Dilution Chart

Chemical Name	Brand	Use Area	Dilution Ratio	Contact Time	PPE Required
Phenyl (black)	Domex / Nirma	Corridors, toilets	1:20 with water	5 min	Gloves
Hypochlorite 5%	Safewash	Labs, Medical room	1:10 with water	10 min	Gloves + Mask
Toilet Cleaner (HCl-based)	Hydatic Power Plus	Toilet bowls, urinals	Undiluted	5–10 min	Gloves + Goggles
Neutral Detergent	Taski R1	Classrooms, office floors	20 ml per 5 L	3 min	Gloves
Food-grade Sanitizer	Diversey Suma Ba	Canteen surfaces	1:200 with water	2 min	Nil (food-safe)
Glass Cleaner	Colin	Windows, glass panels	Ready to use	Instant	Nil
Disinfectant Spray	Dettol Surface	Pre-Primary, Medical	Ready to use	3 min	Nil
Anti-static Spray	3M Anti-Static	Computer labs, server room	Ready to use	Instant	Nil

Note: All chemicals are stored in the designated chemical store (Room G-07) under lock. MSDS sheets are displayed inside the store. Staff are trained annually on chemical handling.

2. HOUSEKEEPING CHECKLISTS

Form Ref: PIS-PWI-HK-CL-002 | Maintained By: Housekeeping Supervisor | Reviewed Monthly by Facilities Manager

2.1 Daily Classroom Housekeeping Checklist (Sample – Grade 8A, Room 301)

#	Checklist Item	Done (✓/✗)	Remarks	Staff Initials
1	Sweep floor thoroughly before school	✓	Clean	RS
2	Mop floor with phenyl solution	✓	Done	RS
3	Wipe all student desks with damp cloth	✓	32 desks	RS
4	Clean whiteboard / smartboard surface	✓	Board marker residue removed	RS
5	Dust ceiling fans (weekly – every Monday)	✓	3 fans cleaned	MK
6	Empty and wipe dustbins (2 per room)	✓	Replaced liner bags	RS
7	Clean windows (inside) – weekly	✓	6 windows	MK
8	Check for cobwebs in corners	✓	None found	RS
9	Sanitize door handles and light switches	✓	Done	RS
10	Check and replace soap / hand sanitizer	✓	Sanitizer refilled	RS
11	Report any damages to supervisor	✓	Chair leg loose – reported	RS
12	Post-school deep mop	✓	Done at 4:30 PM	PK

Note: Date: 15 May 2025 | Shift: Morning + Evening | Supervisor Sign-off: Mr. Suresh Patil

2.2 Washroom Hourly Checklist (Boys – Ground Floor, Block A)

Time	Floor Mopped	Toilets Cleaned	Urinals	Soap/Sanitizer	Odour Check	Staff
08:00	✓	✓	✓	OK	OK	VK
10:00	✓	✓	✓	Soap refilled	OK	VK
12:00	✓	✓	✓	OK	Deodoriser sprayed	VK
13:00	✓	✓	✓	OK	OK	AM
14:30	✓	✓	✓	Sanitizer refilled	OK	AM
16:00	✓	✓	✓	OK	OK	AM
17:30	✓	✓ – deep scrub	✓ – acid clean	OK	OK	AM

Note: Date: 15 May 2025 | Supervisor: Mr. Suresh Patil | Sign-off time: 17:45

2.3 Weekly Deep-Clean Record

Week	Area	Deep-Clean Items	Date Done	Supervisor	Status
Wk 1 – May	Science Labs (all 3)	Bench scrub, drain clean, fume hood wipe	06-May-25	R. Nair	Completed
Wk 1 – May	Canteen Kitchen	Exhaust hood degrease, tile scrub, drain flu	h06-May-25	S. Patil	Completed
Wk 2 – May	Library	Shelf dust, carpet vacuum, AC vent wipe	12-May-25	R. Nair	Completed
Wk 2 – May	Admin Block	Carpet shampoo, window exterior clean	13-May-25	S. Patil	Completed
Wk 3 – May	Assembly Hall	Stage mop, seat wipe, curtain brush	19-May-25	R. Nair	Completed

Week	Area	Deep-Clean Items	Date Done	Supervisor	Status
Wk 3 – May	Gymnasium	Equipment wipe, mat sanitize, floor scrub	20-May-25	S. Patil	Completed
Wk 4 – May	Swimming Pool Deck	Pressure wash, drain clean, tile scrub	Scheduled 27-May-25	P. Patel Contactor	Pending

3. PEST CONTROL RECORDS

Vendor: SafeGuard Pest Solutions Pvt. Ltd. | Contract No: PIS-PWI-PC-2024-07 | Contract Period: April 2024 – March 2025
License No: MH-PEST-2024-3821 | Regulatory Compliance: Maharashtra Pest Control Act, Food Safety Standards

3.1 Annual Pest Control Treatment Schedule

Month	Treatment Type	Target Pest	Chemical Used	Areas Covered	Vendor Tech	Status
April 2024	General Pest Control	Cockroaches, ants, silverfish	Cypermethrin 0.05%	All classrooms, labs, canteen	Anil Sharma	Done
May 2024	Pre-monsoon treatment	Mt osquitoes, flies	Deltamethrin ULV	Outdoor, drains, grounds	Anil Sharma	Done
June 2024	Rodent bait stations	Rats, mice	Brodifacoum bait block	Kitchen, stores, periphery	Ravi Kumar	Done
July 2024	Mosquito larviciding	Mosquito larvae	Temephos granules	Drains, sumps, outdoor	Anil Sharma	Done
August 2024	Fungal spray (monsoon)	Fungus, mould	Thiabendazole solution	Damp walls, washrooms, library	Ravi Kumar	Done
September 2024	Quarterly GPC	All pests	Cypermethrin + Fipronil	Full campus	Anil Sharma	Done
October 2024	Termite inspection	Termites	Chlorpyrifos soil treatment	Ground floor, wooden furniture	Specialist Team	Done
November 2024	Fly control	Flies, gnats	Dichlorvos vapour strip	Canteen, kitchen, washrooms	Ravi Kumar	Done
December 2024	Quarterly GPC	All pests	Cypermethrin 0.05%	Full campus	Anil Sharma	Done
January 2025	Rodent monitoring	Rats, mice	Inspection + bait replacement	All bait stations (12 nos.)	Ravi Kumar	Done
February 2025	Pre-exam treatment	All pests	Gel bait + spray	Exam halls, library, admin	Anil Sharma	Done
March 2025	Annual audit treatment	All pests	Full treatment protocol	Full campus	Senior Supervisor	Done

3.2 Pest Sighting Log – 2024-25

Date	Location	Pest Sighted	Reported By	Action Taken	Follow-up Date	Closed?
08-Apr-24	Canteen storeroom	Cockroaches (5-6)	Canteen Manager	Gel bait placed, crack sealed	15-Apr-24	Yes
22-Jun-24	Grade 3 Classroom (Ramp 1st floor)	Ant trail	Class Teacher	Ant gel applied on trail path	25-Jun-24	Yes
14-Jul-24	Boys Washroom – Ground floor	Drain flies	HK Staff	Drain cleaned + insecticide poured	17-Jul-24	Yes
03-Sep-24	Library corner shelf	Silverfish	Librarian	Spray + dehumidifier placed	10-Sep-24	Yes
29-Oct-24	Admin block pantry	Mouse droppings	Admin Staff	Snap trap + bait + gap sealed	05-Nov-24	Yes
11-Dec-24	Science Lab Store (Room 205)	Cockroach	Lab Attendant	Gel bait + spray	18-Dec-24	Yes
17-Feb-25	Pre-Primary Block – 1st floor	Wasp nest	PE Teacher	Professional removal by vendor	10-Feb-25	Yes
05-Apr-25	Ground floor corridor	Ants	Student complaint	Gel bait placed	08-Apr-25	Yes

Note: All chemicals used are WHO-approved and safe for use in educational institutions. Treatment is done after school hours. Students and staff are notified 24 hours in advance.

4. WATER QUALITY REPORTS

Testing Agency: Enviro Labs Mumbai Pvt. Ltd. | NABL Accredited Lab No: TC-2891 | Frequency: Monthly (Potable), Quarterly (Full Panel)

Water Source: MCGM Municipal Supply + Underground Sump (60,000 L) + Overhead Tank (20,000 L) + RO Purification System

4.1 Monthly Water Quality Test Results – April 2024 to March 2025

Parameter	IS:10500 Limit	Apr-24	Jul-24	Oct-24	Jan-25	Mar-25	Status
pH	6.5 – 8.5	7.2	7.4	7.1	7.3	7.2	PASS
Turbidity (NTU)	< 1 NTU	0.4	0.6	0.5	0.3	0.4	PASS
Total Dissolved Solids (mg/L)	< 500	218	245	231	209	225	PASS
Total Hardness (mg/L as CaCO3)	< 300	145	162	148	138	150	PASS
Chloride (mg/L)	< 250	68	74	71	65	69	PASS
Total Coliform (MPN/100mL)	Absent	Absent	Absent	Absent	Absent	Absent	PASS
E. coli (MPN/100mL)	Absent	Absent	Absent	Absent	Absent	Absent	PASS
Residual Chlorine (mg/L)	0.2 – 1.0	0.4	0.5	0.4	0.3	0.4	PASS
Nitrates (mg/L)	< 45	8.2	9.1	8.8	7.9	8.5	PASS
Fluoride (mg/L)	< 1.0	0.6	0.7	0.6	0.5	0.6	PASS
Iron (mg/L)	< 0.3	0.08	0.10	0.09	0.07	0.08	PASS
Arsenic (mg/L)	< 0.01	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	PASS

4.2 Water Tank Cleaning & Disinfection Log

Tank ID	Location	Capacity	Last Cleaned	Cleaned By	Chlorination Done	Next Due
WT-01	Underground Sump – Block A	30,000 L	12-Jan-25	AquaClean Services	Yes – 200 ppm	12-Jul-25
WT-02	Underground Sump – Block B	30,000 L	12-Jan-25	AquaClean Services	Yes – 200 ppm	12-Jul-25
OHT-01	Terrace – Block A (4th Floor)	10,000 L	15-Jan-25	AquaClean Services	Yes – 50 ppm	15-Jul-25
OHT-02	Terrace – Block B (4th Floor)	10,000 L	15-Jan-25	AquaClean Services	Yes – 50 ppm	15-Jul-25
RO-Tank-01	Canteen Water Station	500 L	Monthly	In-house Maintenance	RO Filtered	Monthly
RO-Tank-02	Staff Room Water Station	200 L	Monthly	In-house Maintenance	RO Filtered	Monthly
Swimming Pool	Sports Block	4,50,000 L	Weekly monitoring	Agrol Contractor	pH 7.2–7.6, Cl 1–3 ppm	Continuous

Note: All reports certified by NABL-accredited Enviro Labs Mumbai. Reports filed with MCGM and school management. No adverse results recorded in 2024-25.

5. ELECTRICAL MAINTENANCE LOGS

Electrical Contractor: M/s. Powai Electric Services | License: Maharashtra Electrical Contractor License No. EC-MH-04821

In-house Electrician: Mr. Ganesh Mane (ITI Certified) | Supervisor: Mr. Rajesh Nair, Facilities Manager

5.1 Monthly Electrical Inspection Log – 2024-25

Month	Inspection Items	Panel Condition	Earthing Test	MCB/ELCB	Wiring Condition	Remarks	Sign-off
Apr-24	Main LT Panel, All DBs	Good	0.4 Ω – OK	All functional	Good	Seasonal check done	G. Mane
May-24	Main LT Panel, All DBs	Good	0.4 Ω – OK	All functional	Good	Pre-summer load check	G. Mane
Jun-24	All DBs, outdoor fittings	Good	0.5 Ω – OK	All functional	Good	Monsoon preparedness	G. Mane
Jul-24	Full inspection post-monsoon	Good	0.5 Ω – OK	All functional	Minor conduit loss	Repairs done by 20/7/24	Contractor
Aug-24	All DBs, labs	Good	0.4 Ω – OK	All functional	Good	No issues	G. Mane
Sep-24	Quarterly full audit	Good	0.3 Ω – Excellent	All functional	Good	Q2 audit clear	R. Nair + Contractor
Oct-24	Main Panel, UPS, Inverters	Good	0.4 Ω – OK	All functional	Good	UPS battery topped up	G. Mane
Nov-24	All DBs, auditorium lighting	Good	0.4 Ω – OK	All functional	Good	Stage lighting checked	G. Mane
Dec-24	Full campus inspection	Good	0.3 Ω – Excellent	All functional	Good	Annual audit pass	R. Nair + Contractor
Jan-25	Main LT Panel	Good	0.4 Ω – OK	All functional	Good	No issues	G. Mane
Feb-25	Exam halls + extra lighting	Good	0.4 Ω – OK	All functional	Good	Board exam readiness	G. Mane
Mar-25	Full campus + annual cert	Excellent	0.3 Ω – Excellent	All functional	Good	Annual inspection certificate issued	Mr. S. D. G. d. Inspector

5.2 Electrical Fault & Repair Register

Date	Location	Fault Description	Reported By	Action Taken	Parts Replaced	Downtime	Closed
18-Apr-24	Room 204	Tube light not working	Teacher	Starter & tube replaced	1 starter, 1 tube	30 min	Yes
03-Jul-24	Computer Lab 2	MCB tripping on load	IT Staff	Load redistribution, MCB replaced	1 16A MCB	1.5 hrs	Yes
29-Aug-24	Canteen	Exhaust fan motor failure	Canteen Mgr	Motor rewound & reinstalled	1 Motor winding	2 days	Yes
15-Oct-24	Science Lab 3	Short circuit – socket	Lab Attendant	Socket replaced, wiring inspected	1 2-pin socket, 2m wire	45 min	Yes
22-Dec-24	Corridor – 3rd Floor	5 or 6 LED lights fused	Housekeeping	LED drivers & fittings replaced	5 LED drivers	2 hrs	Yes
08-Feb-25	Admin Block – Floor 1	Air Conditioner tripping	Admin Staff	Dedicated circuit added	1 10A MCCB, 1 MCB	3 hrs	Yes
14-Mar-25	Auditorium – Stage	Dimmer control failure	Events Coordinator	Dimmer module replaced	1 dimmer module	4 hrs	Yes

6. GENERATOR MAINTENANCE LOGS

Generator 1 (DG-01): Kirloskar Green KG1-62.5AS | 62.5 KVA | Location: Ground Floor – Block A Generator Room

Generator 2 (DG-02): Cummins C100D5 | 100 KVA | Location: Ground Floor – Block B Generator Room

Service Agency: Kirloskar Electric Co. (DG-01) | Cummins India Ltd. (DG-02) | In-house: Mr. Ganesh Mane

6.1 Monthly Generator Maintenance Record

Month	DG Set	Run Hours	Fuel Level Ch	Oil Level	Coolant	Battery	Load Test	Remarks
Apr-24	DG-01 & 02	DG-01: 12h DG-02: 8h	F0e2f11h 8h	OK	OK	OK – 12.8V	100% load – 30 m	Pre-summer check
May-24	DG-01 & 02	DG-01: 28h DG-02: 14h	R0e2f11h 20L	OK	OK	OK	100% load – 30 m	Peak summer outages
Jun-24	DG-01 & 02	DG-01: 18h DG-02: 10h	F0e2f11h 10h	OK	Topped up	OK	100% load – 30 m	Monsoon prep done
Jul-24	DG-01 & 02	DG-01: 35h DG-02: 25h	R0e2f11h 400L	Changed	OK	OK – 12.7V	Full load OK	Oil changed – DG-01
Aug-24	DG-01 & 02	DG-01: 30h DG-02: 22h	R0e2f11h 350L	OK	OK	OK	Full load OK	No issues
Sep-24	DG-01 & 02	DG-01: 20h DG-02: 12h	F0e2f11h 12h	OK	OK	Battery replaced	Full I Go-02 OK	DG-02 battery new
Oct-24	DG-01 & 02	DG-01: 8h DG-02: 5h	F0e2f11h 5h	OK	OK	OK	Full load OK	Dry season, less use
Nov-24	DG-01 & 02	DG-01: 6h DG-02: 4h	F0e2f11h 4h	Oil change	OK	OK	Full load OK	Oil changed
Dec-24	DG-01 & 02	DG-01: 5h DG-02: 3h	F0e2f11h 3h	OK	OK	OK	Annual service done	Annual service by Kirloskar
Jan-25	DG-01 & 02	DG-01: 4h DG-02: 2h	F0e2f11h 2h	OK	OK	OK	Full load OK	No issues
Feb-25	DG-01 & 02	DG-01: 6h DG-02: 4h	F0e2f11h 4h	OK	OK	OK	Full load OK	Exam period standby
Mar-25	DG-01 & 02	DG-01: 3h DG-02: 2h	F0e2f11h 2h	Annual se	OK	OK	Annual cert done	PCMC noise cert renewed

6.2 Generator Fuel Consumption Log

Month	DG-01 Fuel (L)	DG-02 Fuel (L)	Total HSD (L)	Cost (INR)	Fuel Vendor	Invoice No
April 2024	80	50	130	■ 14,300	HPCL – Powai	HPCL-240401
May 2024	140	80	220	■ 24,200	HPCL – Powai	HPCL-240502
June 2024	100	65	165	■ 18,150	HPCL – Powai	HPCL-240601
July 2024	210	145	355	■ 39,050	HPCL – Powai	HPCL-240702
August 2024	185	120	305	■ 33,550	HPCL – Powai	HPCL-240801
September 2024	110	70	180	■ 19,800	HPCL – Powai	HPCL-240901
October 2024	45	30	75	■ 8,250	HPCL – Powai	HPCL-241001
November 2024	35	22	57	■ 6,270	HPCL – Powai	HPCL-241101
December 2024	28	18	46	■ 5,060	HPCL – Powai	HPCL-241201
January 2025	22	15	37	■ 4,070	HPCL – Powai	HPCL-250101
February 2025	35	25	60	■ 6,600	HPCL – Powai	HPCL-250201
March 2025	18	12	30	■ 3,300	HPCL – Powai	HPCL-250301

7. LIFT / ELEVATOR INSPECTION CERTIFICATES

Regulatory Authority: Electrical Inspectorate, Govt. of Maharashtra | Compliance: Maharashtra Lifts Act 1939 & Amendments
AMC Vendor: Otis Elevator Company India Ltd. | Contract Period: April 2024 – March 2025

7.1 Lift Details – Campus Overview

Lift ID	Location / Block	Type	Capacity	Manufacturer	Year Installed	Reg. No.	Last Checked
LIFT-01	Main Academic Block A – Passenger	Passenger (Lift)	18 persons / 680 kg	Otis	2004	ELEC/MH/2004/LFT/0482	12-Mar-25
LIFT-02	Main Academic Block B – Passenger	Passenger (Lift)	18 persons / 680 kg	Otis	2006	ELEC/MH/2006/LFT/0619	12-Mar-25
LIFT-03	Admin Block – Passenger	Passenger (MRL)	16 persons / 480 kg	Kone	2014	ELEC/MH/2014/LFT/1284	15-Mar-25
LIFT-04	Sports Block – Service/Goods	Service (Hydraulic)	500 kg goods	ThyssenKrupp	2012	ELEC/MH/2012/LFT/0987	15-Mar-25

7.2 Monthly AMC Service Record – 2024-25

Month	Lift ID	Service Type	Engineer	Items Checked	Issues Found	Status
Apr-24	All 4	Routine monthly	Ramesh Otis	Oil, guide rails, buttons, safety devices	Nil	OK
May-24	All 4	Routine monthly	Ramesh Otis	Brake, motor, ropes, doors	LIFT-01 door sensor sluggish	OK-adjusted
Jun-24	All 4	Routine monthly + pre-annual check	Ramesh Otis	Pit drainage, water ingress check	Nil	OK
Jul-24	All 4	Routine monthly	Ramesh Otis	Full inspection	LIFT-03 MRL cabinet overheating	OK – ventilation improved
Aug-24	All 4	Routine monthly	Sunil Kone (LIFT-03F)	Full inspection	Nil	OK
Sep-24	All 4	Quarterly + safety test	Ramesh Otis + Govt. Inspector	Load test, safety gear test, ropes	All clear – Govt cert renewed	QA2SS
Oct-24	All 4	Routine monthly	Ramesh Otis	Full inspection	LIFT-04 hydraulic oil topped up	OK
Nov-24	All 4	Routine monthly	Ramesh Otis	Full inspection	Nil	OK
Dec-24	All 4	Routine monthly	Ramesh Otis	Full inspection	Nil	OK
Jan-25	All 4	Routine monthly	Ramesh Otis	Full inspection	LIFT-02 rope lubrication done	OK
Feb-25	All 4	Routine monthly	Ramesh Otis	Full inspection	Nil	OK
Mar-25	All 4	Annual inspection + Govt. Certificate	Govt. Elec. Inspector + Otis	Full statutory inspection	All clear – Annual cert issued	CERTIFIED

Note: Certificate Issuing Authority: Office of the Chief Electrical Inspector, Maharashtra. Next annual inspection due: March 2026.

8. CLASSROOM INSPECTION CHECKLISTS

Form Ref: PIS-PWI-CI-003 | Frequency: Monthly (by Facilities Team) + Daily (by Housekeeping) | Reviewed by: Academic Coordinator & Facilities Manager

8.1 Monthly Classroom Physical Condition Inspection – May 2025 (Sample – Block A, Floors 1–3)

Room No	Grade / Use	Floor Condition	Furniture	Lighting (LED)	Fan / AC	Boards	Windows	Electrical	Overall	Action Required
101	Grade 1A	Good	Good – 28 sets	All OK – 6 LED	3 fans OK	Whiteboard	6 windows OK	OK	A	Nil
102	Grade 1B	Good	Good – 28 sets	1 LED fused	3 fans OK	Whiteboard	5 windows OK, 1 latch broken	Replace LED; fix latch	B	Replace LED; fix latch
103	Grade 2A	Good	Good – 32 sets	All OK – 6 LED	3 fans OK	Interactive board	6 windows OK	OK	A	Nil
104	Grade 2B	Crack on wall	Good – 32 sets	All OK	2 fans OK; 1 AC	Whiteboard	6 windows OK	OK	B	Plaster crack – paint; fan service
201	Grade 5A	Good	Good – 36 sets	All OK – 8 LED	2 fans + 1 AC	Smart TV	6 windows OK	OK	A	Nil
202	Grade 5B	Good	1 desk leg loose	All OK	2 fans + 1 AC	Whiteboard	6 windows OK	OK	C	Fix desk; get AC remote; service
203	Grade 6A	Good	Good – 38 sets	All OK – 8 LED	2 fans + 1 AC	Interactive board	6 windows OK	OK	A	Nil
301	Grade 8A	Good	Good – 36 sets	All OK	2 fans + 1 AC	Whiteboard	6 windows OK	OK	A	Nil
302	Grade 8B	Good	Good – 36 sets	2 LEDs fused	2 fans OK; 1 AC	Whiteboard	6 windows OK	OK	C	Replace 2 LEDs; AC gas recharge
303	Grade 9A – Computer	Good	Good – 38 sets	All OK	1 fan + 2 ACs	Smart board	6 windows OK	OK	A	Nil
Lab-01	Science Lab – PGH	Good	Lab benches	All OK	12 LED fans + 1 AC	Smart board	8 windows OK	Safety switches OK	A	Nil
Lab-02	Science Lab – CGH	Good	Lab benches	All OK	1 fan + 1 AC	Smart board	8 windows OK	Time hood electrical	Nil	OK

Note: Rating: A = Excellent | B = Minor issues (action within 7 days) | C = Significant (action within 48 hours) | D = Immediate action.
Inspection done by: Mr. Suresh Patil & Mr. Ganesh Mane on 15-May-25.

8.2 Pre-Academic Year Classroom Readiness Checklist – June 2024

Item	Checked	Quantity	Remarks
Desks & chairs – all serviceable	✓	1,240 sets across 38 classrooms	8 desks sent for repair, replaced
Whiteboards / Smart Boards cleaned & functional	✓	38 whiteboards + 22 smart boards	All functional
LED lighting – all working	✓	286 LED fittings checked	12 LEDs replaced
Ceiling fans – all operational & balanced	✓	114 fans checked	4 fans serviced
Air Conditioners – all serviced & gassed	✓	62 ACs serviced	Annual AC service done May 2024
Windows – glass intact, latches functional	✓	228 windows	6 latches replaced
Floors – cleaned, polished, crack-free	✓	All 38 classrooms	2 classrooms repainted
Electrical points – tested, covers intact	✓	All rooms	No loose wires found
Fire extinguisher in each room	✓	38 extinguishers	All refilled – June 2024
First aid box in science labs	✓	3 labs	Contents restocked
Name plates on classroom doors	✓	38 rooms	New plates installed for Grade re-arrangement
CCTV cameras – functional in corridors	✓	64 cameras campus-wide	2 cameras replaced

9. FACILITY REPAIR LOGS

Form Ref: PIS-PWI-RL-004 | Work Order System: Manual + WhatsApp Helpdesk (+91-98200-XXXXX) | Response SLA: Civil – 48 hrs | Electrical – 4 hrs | Plumbing – 4 hrs

9.1 Facility Repair Register – April 2024 to March 2025

WO#	Date	Location	Category	Issue Description	Reported By	Contractor	Cost (INR)	Completion	Status
WO-001	03-Apr-24	Rm 104 – Gr 2B	Civil	Wall plaster crack – seepage from pipe	Classroom Teacher	In-house	■ 2,400	08-Apr-24	Closed
WO-002	15-Apr-24	Boys WR – Gr Floor	Plumbing	Flush valve leaking – 2 toilets	HK Staff	Plumber – A. Ran	■ 3,200	16-Apr-24	Closed
WO-003	22-Apr-24	Computer Lab 2	Electrical	MCB tripping on load	IT Staff	Powai Electric	■ 4,500	22-Apr-24	Closed
WO-004	05-May-24	Canteen kitchen	Plumbing	Drainage blockage – grease trap	Cafeteria Mgr	Drain Master	■ 5,800	06-May-24	Closed
WO-005	18-May-24	Main Entrance Gate	Civil	Gate hinge broken – right side	Security	Fabricator – Meht	■ 6,200	20-May-24	Closed
WO-006	02-Jun-24	Corridor 2nd Floor	Civil	Ceiling leak – terrace waterproofing	KG Staff	Superior Nirmala Waterpro	■ 15,000	25-Jun-24	Closed
WO-007	14-Jul-24	Science Lab Rm 205	Electrical	Short circuit – plug socket	Lab Attendant	Powai Electric	■ 2,100	14-Jul-24	Closed
WO-008	28-Jul-24	Parking Area	Civil	Pothole – 4 nos. (heavy rain damage)	Security	Civil Contractor	■ 28,000	05-Aug-24	Closed
WO-009	12-Aug-24	Swimming Pool	Plumbing	Pump motor – suction leak	Pool Contractor	Grundfos Service	■ 18,500	14-Aug-24	Closed
WO-010	25-Aug-24	Girls WR – 1st Floor	Plumbing	Overhead tank float valve failure	HK Staff	Plumber – A. Ran	■ 4,200	26-Aug-24	Closed
WO-011	10-Sep-24	LIFT-03 Admin Block	Lift	MRL cabinet fan failure – overhead	Admin Staff	Kone Service	■ 8,400	11-Sep-24	Closed
WO-012	22-Oct-24	Auditorium	Electrical	Stage dimmer module failure	Events Coord.	Powai Electric	■ 14,000	26-Oct-24	Closed
WO-013	05-Nov-24	Gym – Sports Block	Civil	Vinyl floor tile peeling – 20 sq ft	PE Teacher	Flooring Contractor	■ 12,000	08-Nov-24	Closed
WO-014	18-Dec-24	Rm 302 – Gr 8B	Electrical	AC not cooling – gas refill + service	Class Teacher	Voltas Service	■ 6,800	20-Dec-24	Closed
WO-015	10-Jan-25	Ground Floor Lobby	Civil	Granite tile cracked – 3 tiles	HK Staff	In-house + Marble	■ 8,500	15-Jan-25	Closed
WO-016	22-Feb-25	Principal's Office	Electrical	Dedicated AC circuit + new MCB	Admin Staff	Powai Electric	■ 9,200	22-Feb-25	Closed
WO-017	08-Mar-25	Terrace – Block A	Civil	Waterproofing maintenance – pre-rain	Facilities Mgr	Nirmala Waterpro	■ 16,000	22-Mar-25	Closed
WO-018	20-Mar-25	Library	Civil	Bookshelf anchor bolts – re-fixing	Librarian	In-house Carpenter	■ 3,500	21-Mar-25	Closed

9.2 Annual Repair Cost Summary – 2024-25

Category	No. of Work Orders	Total Cost (INR)	Avg. Completion (Days)	% of Total Spend
Civil / Structural	7	■ 1,67,600	5.1	47.2%
Electrical	6	■ 44,700	1.2	12.6%
Plumbing	4	■ 31,700	1.5	8.9%
Lift / Elevator	1	■ 8,400	1.0	2.4%
Others (Flooring, Gym)	2	■ 12,000	3.0	3.4%
TOTAL	20 (sample)	■ 2,64,400 (sample)	3.2 avg	100%

Note: Full year work orders: 86 total. Sample of 18 key WOs shown above. Annual repair budget: ■ 12,00,000. Actual spend: ■ 9,84,200 (82% utilisation).

10. CHATBOT Q&A; KNOWLEDGE BASE – FACILITIES MANAGEMENT

This section provides structured Q&A; pairs for training the school's AI chatbot on Facilities Management topics. Each pair is designed to address common queries from parents, students, staff, and visitors.

10.1 Cleaning & Housekeeping Q&A;

Q: How often are classrooms cleaned at ABC International School Powai?

A: Classrooms are cleaned twice daily – once before school begins (6:00–7:45 AM) and once after school ends (4:00–5:30 PM). Pre-Primary classrooms receive three cleaning sessions daily, with additional spot-cleaning as needed.

Q: What cleaning products are used in the school?

A: We use WHO and government-approved cleaning products. Classrooms are cleaned with neutral detergent solutions. Washrooms use Harpic and Phenyl. Pre-Primary areas and the medical room use child-safe Dettol Surface disinfectant. All food areas use NSF-approved food-grade sanitizers.

Q: Are washrooms cleaned regularly during school hours?

A: Yes. All 18 washrooms across the campus are cleaned every 2 hours during school hours. A dedicated washroom duty staff member logs each cleaning round on a physical checklist posted inside each washroom.

Q: How is the canteen kitchen kept hygienic?

A: The canteen kitchen undergoes cleaning before and after each meal session. A full deep clean including exhaust hood degreasing, drain flushing, and tile scrubbing is done weekly by the canteen contractor and housekeeping team. Food-grade NSF-approved sanitizers are used on all food-contact surfaces.

Q: Who oversees housekeeping at the school?

A: Mr. Suresh Patil is the Housekeeping Supervisor, who manages a team of 40 housekeeping staff. The overall Facilities Manager is Mr. Rajesh Nair. Monthly inspections and sign-offs are done by both supervisors.

Q: Does the school do deep cleaning during vacations?

A: Yes. During summer and winter vacations, the school undertakes comprehensive deep cleaning of all areas including carpet shampooing, exterior window cleaning, laboratory bench scrubbing, gymnasium equipment sanitization, and full floor polishing.

10.2 Pest Control Q&A;

Q: How does the school handle pest control?

A: The school has a comprehensive annual pest control contract with SafeGuard Pest Solutions Pvt. Ltd. (License No: MH-PEST-2024-3821). Treatments are conducted monthly for general pest control, with targeted treatments for mosquitoes, rodents, termites, and seasonal pests. All treatments are done after school hours for safety.

Q: Are the pest control chemicals safe for children?

A: Absolutely. Only WHO-approved and Maharashtra government-licensed chemicals are used. All pest control activities are carried out after school hours (post 6:00 PM). The campus is aired and inspected before school reopens the next morning. Students and staff are notified 24 hours in advance of any treatment.

Q: What should I do if I see pests in school?

A: Please report any pest sightings immediately to the school office or the Facilities helpdesk. You can also message the facilities WhatsApp helpdesk at +91-98200-XXXXX. All reports are logged and actioned typically within 24 hours, with a pest control technician deployed within 48 hours if needed.

Q: How does the school prevent mosquito breeding on campus?

A: The school conducts monthly mosquito larviciding of all drains, sumps, and outdoor water bodies using Temephos granules. Before monsoon, a full ULV (Ultra Low Volume) deltamethrin spray of outdoor areas is carried out. All overhead tanks have mosquito-proof mesh covers.

10.3 Water Quality Q&A;

Q: Is the drinking water at ABC Powai safe?

A: Yes. Drinking water is tested monthly by NABL-accredited Enviro Labs Mumbai (Lab No: TC-2891). All tests for 2024-25 have passed Bureau of Indian Standards IS:10500 limits including for E. coli, Total Coliform, pH, TDS, and heavy metals. Results are shared with school management and MCGM.

Q: What is the water source at the school?

A: The campus receives MCGM municipal water supply, which is stored in an underground sump (60,000 litre capacity) and two overhead tanks (10,000 litres each). Drinking water for students and staff is additionally passed through commercial RO purification systems installed at multiple water stations.

Q: How often are the water tanks cleaned?

A: Underground sumps are cleaned and chlorinated every 6 months (January and July). Overhead tanks are cleaned every 6 months. RO water tanks are cleaned monthly. Cleaning is done by AquaClean Services with 200 ppm chlorination for sumps and 50 ppm for overhead tanks.

Q: What is the water quality of the swimming pool?

A: The swimming pool (4,50,000 litre capacity) is monitored weekly. Chlorine levels are maintained between 1–3 ppm and pH between 7.2–7.6 as per international standards. The pool contractor tests water daily during operating hours. Monthly water samples are sent to an independent lab for a full panel test.

10.4 Electrical & Generator Q&A;

Q: Does the school have backup power?

A: Yes. The campus has two diesel generators: DG-01 (Kirloskar, 62.5 KVA) and DG-02 (Cummins, 100 KVA). Both switch on automatically within 30 seconds of a power failure, ensuring uninterrupted power to classrooms, labs, medical room, lifts, and security systems.

Q: How is electrical safety maintained at the school?

A: Monthly electrical inspections are conducted by our licensed in-house electrician Mr. Ganesh Mane and external contractors from M/s Powai Electric Services. All panels, MCBs, ELCBs, earthing, and wiring are checked. The school holds a valid Electrical Safety Certificate from the Maharashtra Chief Electrical Inspector, renewed annually.

Q: What happens during a power outage at school?

A: Generators automatically activate within 30 seconds. All classrooms have emergency lighting. The facilities team immediately contacts MSSEDCL and monitors the situation. Parents are notified via the school app if the outage is extended. The medical room and security systems always remain powered.

Q: Is the electrical system safe for science lab experiments?

A: Yes. Science lab circuits have dedicated MCBs and ELCBs (Earth Leakage Circuit Breakers) for additional safety. Lab electrical points are inspected monthly. All safety switches and emergency cutoff systems are tested quarterly. Lab attendants are trained in electrical safety protocols.

10.5 Lift / Elevator Q&A;

Q: How many lifts does the school have?

A: The ABC International School Powai campus has four lifts: two passenger lifts in the Main Academic Block (Block A & B, Otis brand, 8-person capacity each), one passenger lift in the Admin Block (Kone, 6-person capacity), and one service/goods lift in the Sports Block (ThyssenKrupp, 500 kg capacity).

Q: Are the school's lifts safe and certified?

A: Yes. All four lifts are inspected monthly under AMC (Annual Maintenance Contract) by Otis and Kone engineers. Annual statutory inspection is done by the Government Electrical Inspector, Maharashtra, under the Maharashtra Lifts Act 1939. Valid certificates for 2024-25 were issued in March 2025 and are displayed inside each lift.

Q: What should I do if I get stuck in a school lift?

A: Each lift has an emergency call button and intercom connected directly to the security desk and facilities office. Press the emergency button and remain calm. A staff member will respond within 2 minutes. Do not attempt to open the doors manually. The lifts also have battery backup lighting during power failures.

Q: Can students use the lifts independently?

A: Lifts are primarily for staff, differently-abled students, and visitors. Student use is supervised and restricted to those with medical conditions or mobility needs, or when accompanied by staff. Usage is monitored by CCTV and security personnel.

10.6 Facility Repair & Maintenance Q&A;

Q: How do I report a facility issue or damage at school?

A: You can report facility issues through: (1) WhatsApp Helpdesk: +91-98200-XXXXX, (2) Facilities Office – Room G-09, (3) Speaking to your class teacher or front office, or (4) Email: facilities@ABCpowai.edu.in. All complaints receive a work order number and are tracked to closure.

Q: How quickly are facility repairs done?

A: Our SLA (Service Level Agreement) targets are: Electrical emergencies – 4 hours, Plumbing emergencies – 4 hours, Civil/structural issues – 48 hours, Cosmetic/minor issues – 7 working days. Critical safety issues are addressed immediately. In 2024-25, 97% of work orders were closed within SLA.

Q: What major repairs or upgrades were done in 2024-25?

A: Key projects in 2024-25 included: Terrace waterproofing for Block A (₹62,000), Corridor waterproofing post-monsoon (₹45,000), Parking area pothole repair (₹28,000), Gymnasium vinyl flooring repair (₹12,000), Auditorium stage dimmer upgrade (₹14,000), and annual AC servicing of all 62 units.

Q: Does the school have a preventive maintenance programme?

A: Yes. A 12-month preventive maintenance calendar covers: monthly electrical inspections, biannual water tank cleaning, quarterly generator servicing, monthly lift AMC, annual pest control programme, summer vacation deep cleaning, and annual fire safety audit. This prevents breakdowns and ensures a safe environment.

Q: Is the school building structurally safe?

A: Yes. The building undergoes a structural audit every 3 years by a licensed structural engineer registered with Maharashtra. The last structural audit (2023) gave a clean certificate. Routine inspection of walls, roof, staircases, and flooring is done quarterly by our facilities team.

Q: What fire safety measures are in place?

A: The school has: fire extinguishers in every classroom and common area (86 total, serviced annually), smoke detectors in labs, server room, and admin block, a fire alarm panel connected to all floors, fire hose reels on each floor, emergency exit signage with battery backup, and annual fire drill for all students and staff. Fire NOC is current from Maharashtra Fire Services.

10.7 General Facilities Q&A;

Q: What are the campus timings for maintenance activities?

A: Cleaning: 5:30 AM onwards. Repairs and maintenance work: after 6:00 PM on school days, or on weekends and holidays for major works. Generator testing: Sundays 8:00–8:30 AM. Pest control: Post 6:00 PM on scheduled dates. This ensures zero disruption to academic activities.

Q: Is the school campus accessible for differently-abled students?

A: Yes. The campus has: ramps at all building entrances, 4 lifts for floor access, accessible washrooms on each floor, tactile flooring in key navigation paths, and reserved parking for differently-abled visitors. The facilities team assists with any specific accommodation needs – please contact the school office.

Q: Does the school have a medical room?

A: Yes. A fully equipped medical/first-aid room is located on the ground floor of Block A. It is staffed by a trained nurse from 7:30 AM to 5:00 PM on all school days. The room is cleaned and disinfected daily with medical-grade disinfectant. It is equipped with a first-aid kit, basic medicines, a resting bed, and emergency contact numbers.

Q: What is the school's environmental sustainability initiative?

A: ABC Powai has implemented several green initiatives: rainwater harvesting system (terrace collection – 50,000 L capacity), solar panels on Block A terrace (20 KW – offsetting ~15% of electricity), waste segregation at source (3-bin system in all areas), STP (Sewage Treatment Plant) for greywater recycling for garden irrigation, and use of eco-friendly cleaning products in Pre-Primary sections.

Q: Who is the contact person for facilities-related queries?

A: For all facilities queries, contact Mr. Rajesh Nair, Facilities Manager, at: Email: facilities@ABCPowai.edu.in | Phone: +91-22-2579-XXXX (Ext. 108) | WhatsApp Helpdesk: +91-98200-XXXXX. Office hours: Monday–Saturday, 7:30 AM – 6:00 PM.